COMPLETION REPORT

1. Name of Work : Construction of compound to divison office building in ward no.08, kodigehalli
2. Sanctioned Estimate No. & Date :
3. Head of Account which is chargeable : 008-19-000145
4. Entrustment Order No. & Date : BBMP/EE/BTP/WO/199/2019-20, date:
5. Name of the Contractor : N. Sivakumaraa, Bangalore
6. (a) Time stipulated for completion of the work : 60 Days.
   (b) Date of Completion of the work : 25.9.2020.
7. Measurement recorded in : M.B. No.2590/2014-15 from page No.258989-95
8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. 2590/2014-15 From page No.258989-95
9. Name of the Officer / Official Incharge of the work :
10. Asst Engineer / Jr. Engineer : Sri. Praveen A.R

(b) Asst. Exe. Engineer : Sri. G. Srinivasa Murthy

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 25.00 Lakhs	2308700/-	-	191300/-	5.00 % Below

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No.

Executive Engineer 18/1/
Bruhat Bangalore Mahanagara Palike

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike
Assistant Executive Engineer
Kodigehalli Sub Divisi
Yelahanka Zone, B.B.M.
Bangalore.